



PROJECT STATUS

Accomplished

- Interior Non-Structural Wall Demolition on Levels 1-5
- Asbestos Abatement on Levels 3-5
- Electrical and Mechanical Cut/Cap/Make Safe Work
- Construction Fencing and Windscreen Installation
- Pavers Salvage

Current Work

- Offloading of Interior Demolition Waste and Haul Off Site
- Interior Non-Structural Wall Demolition on the Plaza Level
- Asbestos Abatement on Level 2

Upcoming Milestones

- Abatement complete
- Interior demolition complete
- Structural demolition commencement



OVERVIEW

Interior abatement and demolition is ongoing. Interior non-structural wall demolition is complete on Levels 1-5 and is ongoing on the Plaza Level. Asbestos abatement is complete on Levels 3-5 and is ongoing on Level 2. Site pavers within the construction barrier have been salvaged and stored. Structural demolition is planned to start in December and all work is taking place during normal working hours. There are roughly 25 workers onsite each day.

